Activity ID	Description	Early Start	Early Finish	Original Duration	Percent Complete
PRE - PRE CONSTRUCTION/PERMITS					
6290	NOTICE TO PROCEED FROM CITY OF ALLENTOWN	15SEP21		0	0
6320	STRUCTURAL /PEMB DESIGN	15SEP21	05OCT21	15d	0
6330	CITY OF ALLENTOWN SITE ENGINEERING	15SEP21	22OCT21	28d	0
6300	ARCHITECTURAL DESIGN	16SEP21	25OCT21	28d	0
6310	MEP DESIGN	05OCT21	11NOV21	28d	0
6370	PLACE ORDER FOR PEMB	06OCT21		0	0
6380	FABRICATION OF PEMB	06OCT21	06APR22	131d	0
6340	CITY OF ALLENTOWN LAND DEVELOPMENT	25OCT21	24DEC21	45d	0
6350	CITY OF ALLENTOWN BUILDING PERMIT PROCESS	27DEC21	25FEB22	45d	0
6360	BUILDING PERMITS IN HAND		25FEB22	0	0
SW - SITE WORK					
6420	INSTALL E&S REQUIREMENTS	08MAR22	09MAR22	2d	0
6410	CUT ASPHALT PREP FOR FOUNDATIONS	10MAR22	15MAR22	4d	0
6430	INSTALL SANITARY	16MAR22	22MAR22	5d	0
6440	TRENCH INSTALL UNDERGROUND ELECTRIC	16MAR22	21MAR22	4d	0
6740	BACKFILL AROUND FOUNDATION WALLS	23MAR22	25MAR22	3d	0
6750	STONE SLAB AREA	06APR22	07APR22	2d	0
6770	REPAIR PAVING	02MAY22	04MAY22	3d	0
BC - BUILDING CONSTRUCTION					
6390	MOBILIZE ON SITE	08MAR22		0	0
6450	FOOTINGS/ FOUNDATIONS	16MAR22	22MAR22	5d	0
6460	INSTALL UNDERSLAB MEP	23MAR22	05APR22	10d	0
6400	PEMB DELIVERED TO SITE		06APR22	0	0
6470	ERECT PEMB	08APR22	05MAY22	20d	0
6480	PREP/POUR CONCRETE SLAB	06MAY22	12MAY22	5d	0
6490	METAL STUD FRAMING	13MAY22	26MAY22	10d	0
6530	OVERHEAD ELECTRICAL ROUGH	13MAY22	19MAY22	5d	0
6540	OVERHEAD PLUMBING ROUGH	13MAY22	19MAY22	5d	0
6550	HVAC ROUGH IN	13MAY22	24MAY22	8d	0
6560	FIRE PROTECTION ROUGH	13MAY22	19MAY22	5d	0
6780	WINDOW UNITS	13MAY22	19MAY22	5d	0
6500	MASONRY	27MAY22	02JUN22	5d	0
6520	PLUMBING ROUGH IN WALLS	27MAY22	02JUN22	5d	0
6700	ELECTRICAL SWITCHGEAR	27MAY22	02JUN22	5d	0
6510	ELECTRICAL ROUGH IN WALLS	03JUN22	16JUN22	10d	0
6680	OVERHEAD DOORS GARAGE	03JUN22	09JUN22	5d	0
6690	EMERGENCY GENERATOR	03JUN22	07JUN22	3d	0
6570	DRYWALL	17JUN22	30JUN22	10d	0
6580	TAPE AND SPACKLE	01JUL22	14JUL22	10d	0
6600	PAINTING	15JUL22	21JUL22	5d	0
6610	DOORS AND HARDWARE	15JUL22	21JUL22	5d	0
6590	ACOUSTICAL CEILING GRID	22JUL22	28JUL22	5d	0
6670	OPERABLE PARTITION	22JUL22	25JUL22	2d	0
6620	ELECTRICAL/MEP FIXTURES	29JUL22	02AUG22	3d	0
6630	FLOOR FINISHES	29JUL22	04AUG22	5d	0
6760	INSTALL ACOUSTICAL CEILING TILES	03AUG22	05AUG22	3d	0
6640	PLUMBING FIXTURES	05AUG22	09AUG22	3d	0
6660	MILLWORK/CASEWORK	05AUG22	05AUG22	1d	0
6650	BATHROOM PARTITIONS AND ACCESSORIES	10AUG22	12AUG22	3d	0
6710	PUNCHLIST	15AUG22	19AUG22	5d	0
6730	FINAL INSPECTIONS	22AUG22	24AUG22	3d	0
6720	CERTIFICATE OF OCCUPANCY		24AUG22	0	0



- Early bar
- Target bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point

Allentown Fire Training Center
1902 Lehigh Street
Allentown,PA

Date	Revision	Checked	Approved
14SEP21	BASE SCHEDULE		